

IDOT PTC Safety Program Update

Key Issues being worked on Safety Plan


- **Incremental Safety Validation and Risk Assessment**
 - Must establish requirements and design baselines to support cost and schedule containment
 - Continue ASCAP risk assessment in final PSP
- **ASCAP base case validation activity**
 - Timetable
 - Failure rates
 - Causes of mishaps
 - Risk severity model
- **NPRM and RSPP and contract requirements comparison**
- **Core working team remains focused on Fault Tree Analysis and safety critical path**

Purpose of Safety Plan

- **Orchestrates the Safety Program**
- **Documents a path to completing safety analysis**
 - Clear definition of Tasks, Products and Completion Criteria
- **Simplify process of tracing safety requirements to design and test**
 - Link design to safety through req'ts and development toolset
 - Link or Integrate Databases for Safety, Design and Test
- **Improve reporting capability to demonstrate compliance**




Program Schedule Dependencies





Safety Analysis Process



Safety Baseline

- **Requirements Baseline**
 - The quantitative derived requirements from the FFT takes the form of boxes in the FFT with a probability analysis to support the safety design goal.
 - The requirements baseline is established when a complete set of derived safety requirements have been written.
- **Design Baseline - The safety design is ready for CDR when:**
 - The Safety Assurance Concepts are defined
 - Verification work products SSHA, and FTA are completed
 - The Derived requirements have been allocated to system elements and the design for those elements is complete
 - The design documents (SRS, HRS, SWDD, HDD) are properly updated to include implementation of all derived safety requirements.
 - The SDI has verified the probabilities for risk against the design to determine that the design will meet the criteria that it is as safe or safer than the base case with a high degree of confidence


Safety Verification and Validation

Activity	Effect
<i>ASCAP will establish the base case system level likelihood of Mishap</i>	<i>When translated to probabilities, this can establish the acceptance criteria for safety.</i>
<i>Functional Fault Trees will allocate probabilities to mitigating functions.</i>	<i>- Establishes functional requirements baseline - Allows the SDI to proceed with development at low risk. i.e. all safety functions are defined at this point.</i>
<i>Fault Tree Analysis will verify the design meets target probabilities.</i>	<i>Establishes the design baseline and allows implementation to proceed. All safety design and analysis of probabilities is complete at this point. If this design is implemented correctly the system will be safe.</i>
<i>System Functional Testing, primarily factory testing, but some field testing where necessary, will validate the safety functions are implemented correctly.</i>	<i>PTC tested against acceptance criteria; PSP submitted based on design and preliminary test results; Final test results included in Final PSP submittal</i>
<i>ASCAP will provide a risk assessment of PTC</i>	<i>Final PSP will contain the ASCAP risk assessment</i>

ASCAP Way Forward

- **ASCAP model - work in process**
 - Significant progress being made; model will be updated, refined and tuned over the next 6-12 months
 - Model will be the future tool to determine risk of computer based train control systems
- **SDI proposes to use FFT's to drive design**
 - Testable Safety Requirements allocated from FTAs / FMEAs
 - FFT Probabilities verified by analysis
 - Will continue to use ASCAP for risk analysis
 - ASCAP mishaps will be analyzed to determine if PTC preventable – will be basis for likelihood comparison
 - Severity Model results will continue to evolve

ASCAP Traffic Exposure Algorithm



Build 2 Acceptance

Overall System Test Development Approach (Build 2)

Establish Conditions and Verification Criteria for each Build 2 SSR (per RVTM)

SSR	Conditions	Criteria	Lab/Fld
1. xxxx	xxxxxxx	xxxxxxx	x
2. xxxx	xxxxxxx	xxxxxxx	x
3. xxxx	xxxxxxx	xxxxxxx	x
4. xxxx	xxxxxxx	xxxxxxx	x

By 10/1/02

Establish Test Scenarios/ Title "Buckets"

Test Title	Scenario
xxxxxxx	xxxxxxxxxxxxxxxxxxxx
xxxxxxx	xxxxxxxxxxxxxxxxxxxx
xxxxxxx	xxxxxxxxxxxxxxxxxxxx
xxxxxxx	xxxxxxxxxxxxxxxxxxxx

Define CAD/Office Integration Criteria for each CAD/Office Message

Message	Criteria
xxxxxxx	xxxxxxxxxxxxxxxxxxxx
xxxxxxx	xxxxxxxxxxxxxxxxxxxx
xxxxxxx	xxxxxxxxxxxxxxxxxxxx
xxxxxxx	xxxxxxxxxxxxxxxxxxxx

Achieve agreement

By 11/1/02

Trace Matrix/RVTM Maintenance

SSR	Conditions	Criteria	Lab/Fld	Test ID
1. xxxx	xxxxxxx	xxxxxxx	x	1.2
2. xxxx	xxxxxxx	xxxxxxx	x	2.3
3. xxxx	xxxxxxx	xxxxxxx	x	1.1
4. xxxx	xxxxxxx	xxxxxxx	x	4.4

Map Verification Criteria to Test Scenario/ Title "Buckets"

By 1/1/03

FAT Tests

Test A	Test N
SSR X	SSR A
SSR Y	SSR B
SSR Z	SSR C
....

Field Tests

Test A	Test N
SSR X	SSR A
SSR Y	SSR B
SSR Z	SSR C
....

BQT Tests

Test A	Test N
SSR X	SSR A
SSR Y	SSR B
SSR Z	SSR C
....

Generate FAT Test Plans/ Procedures

By 2/1/03


Generate FIELD Test Plans/ Procedures

By 5/1/03

Generate BQT Test Plans/ Procedures

By 2/1/03

PTC Build 2 System Test Key Schedule Events



Build 2 Key Milestones

- **Field BQT Completion** **01/15/03**
- **Territory Upgrade Available (CFE)** **01/31/03**
- **Locomotive BQT Completion** **04/03/03**
- **Work Vehicle BQT Completion** **02/26/03**
- **Office BQT Completion** **04/03/03**
- **Operational CAD II Available (CFE)** **03/01/03**
- **FAT Completion** **06/06/03**
- **Field Test Completion** **07/30/03**

Build 2 Schedule

[illegible]

