

**Railway Safety Advisory Committee,
PTC Task Force
November 9, 2000**

***North American Joint
Positive Train Control
Program Update***

NAJPTC Program Update

- ◆ **Bob Gallamore, TTCI – Program Overview**
- ◆ **Warren Klink, LM – IDOT PTC Safety Process**
- ◆ **Chris Goeren, LM – IDOT HMI Development**
- ◆ **Howard Moody, AAR – Industry Standards Development Process**

Program Status

- ◆ RPF released last February
- ◆ System Developer/Integrator Team led by Lockheed Martin, now under contract

PTC Program Management



FRA



IDOT



AAR

PTC Program Management Committee

**ARINC
Team**



**Prime
Contractor**

**Systems
Engineer**

**Systems
Integrator**

**Other
Contractors**

Lockheed Martin Team

**Eastern Project,
Simulation Tools, etc.**

Program Status

- ◆ RPF released last February
- ◆ System Developer/Integrator Team led by Lockheed Martin, now under contract
- ◆ Support Contracts between TTCL and UPRR, Amtrak in the works
- ◆ Improvements to the IDOT test bed coming
- ◆ Standards development and configuration management activities on several fronts
- ◆ Human factors and training workshop next spring

IDOT Pilot Implementation

◆ Incremental Improvement

- * Must make provision for non-communicating trains**
- * Must be able to implement functions incrementally as standalone operations**
- * Phased implementation**

◆ IDOT Project Planned for 7 Builds

- * Completion at end of 2002**
- * Ambitious timetable**
- * Will provide operating experience at each “Build”**

Draft IDOT PTC Phasing & Timing

1. Tracking	2Q01	Need comms infrastructure
2. Speed Management	3Q01	Need CAD (Trains, Form A)
3. Authority Management (Fixed Block)	4Q01	Need CAD (Form B + track & signal upgrades)
4. Authority Management (Moving / Flexible Block)	2Q02	Requires robust sub- systems, stresses comms
5. High Speed Operation	3Q02	Requires new crossing systems and track infrastructure upgrades
6. Track Force Functions	3Q02	Deferred from earlier
7. Predictive Enforcement	4Q02	Complex, need to minimize false enforcements

Summary: PTC Technology Challenges

- ◆ **Stable requirements for cost-effective design**
- ◆ **Dispatching interface and new signal system**
- ◆ **Locomotive electronics standards –
integration of Eastern Platform into IDOT**
- ◆ **RF communications standards, bandwidth, &
affordable equipment**
- ◆ **Positioning & safe braking algorithms**
- ◆ **Software verification & validation, safety case**

Integrated vs. Standalone


◆ **Integrated with CTC (Fixed Block Signals)**

- * **Field-based Safety Logic, Office Oversight**
- * **PTC Authorities must be in Sync with Signal Indications**
- * **Signals Provide Authority to 79 mph, PTC Display for > 79 mph**
- * **Enables Mix of Communicating and Non-Communicating Trains**

◆ **Standalone (Moving Block Operation)**

- * **Office *and* Field-based Safety Logic (PTC commands Field)**
- * **Enables Mix of Communicating and Non-Communicating Trains**
= Key to Migration and Realization of Moving Block Benefits
- * **Communicating Trains Receive Flashing Green PTC Aspect, Indication = Obey PTC Display**

Overview of IDOT PTC Territory



Note:

Spurs: non-controlled
Yard Tracks: non-controlled
Industry Tracks: non-controlled
CTC Sidings: controlled

◆ ***Summary: PTC Policy Challenges***

- ◆ Interoperability consensus & cost-effective design – captured in industry PTC standards
- ◆ PTC rules management
- ◆ Data content, format, accuracy, & timeliness
- ◆ HSR grade crossing operation and safety
- ◆ Risk management / performance - based regulatory philosophy – Particularly, handling of non-communicating trains
- ◆ Aggressive schedule; full funding; liability

Milestones Timetable

- ◆ Dec 15, 2000 All system functional requirements analysis and allocation complete
- ◆ Mar 1, 2001 Preliminary Design Review
- ◆ Feb 15, 2002 Build 3 (up thru Location, Bulletins, Authorities) -- Compliance testing complete
- ◆ May 15, 2002 Build 5 (up thru High Speed Operation and Xing Activation) -- Compliance testing complete
- ◆ Jun 15, 2002 Product Safety Plan ready for submittal
- ◆ Sep 30, 2002 Build 7 (thru Enforcement) -- Compliance testing complete
- ◆ Oct 15, 2002 Installation of SDI-furnished office, locomotive, and wayside equipment finished
- ◆ Dec 31, 2002 Completion of SDI testing, and system acceptance

Railway Age Passenger on Freight
Railroads Conference

October 15, 2000

Questions?

Bob Gallamore, TTCI