



Long Island Rail Road

Implementation of Communications Based Train Control (CBTC)

**Presentation to RSAC Positive Train Control Group
Federal Railroad Administration**

November 9, 2000

Long Island Rail Road Implementation of CBTC Agenda

- ◆ **Background**
- ◆ **Why CBTC?**
 - ◆ LIRR needs
 - ◆ CBTC benefits
- ◆ **Babylon to Montauk Project**
 - ◆ Scope
 - ◆ Schedule & Progress
 - ◆ Budget
 - ◆ Next Steps

Background: Mission Statement

- ◆ **Provide a complete stand-alone communication-based train control (CBTC) system between Babylon and Montauk that increases service capacity and improves operational safety.**
- ◆ **Establish a standard for all future systems such that CBTC may be implemented system-wide to meet all service capacity, operational safety and on-time performance requirements in a cost-effective manner.**


Background: LIRR Signal Strategy

- ◆ **Developed and adopted in 1997.**
 - ◆ Long-term cohesive plan.
- ◆ **Addresses safety and reliability in early phases.**
 - ◆ Basis for current (2000-2004) capital program.
 - ◆ \$ 138 Million committed to signal projects.
- ◆ **Addresses capacity expansion in later phases.**
 - ◆ Plan for three subsequent capital programs determined.
 - ◆ Additional \$ 450 Million planned.
- ◆ **CBTC plays a major role.**

Why CBTC? LIRR Needs


- ◆ **Improve operational safety.**
 - ◆ “Dark” territory
- ◆ **Expand system capacity.**
 - ◆ Manual block
- ◆ **Improve on-time performance.**
- ◆ **Reduce future costs.**

Signal System Condition: 11/2000



Signal System Suitability: 11/2000

(Capability to support service)



Why CBTC?

Benefits


- ◆ **Improved operational safety**
 - ◆ **Positive stop**
 - ◆ **Continuous speed enforcement**
 - ◆ **Including civil / temporary restrictions and roadworker protection.**
 - ◆ **Consistent grade crossing warning time**
- ◆ **Increased capacity**
 - ◆ **Optimized train separation**
 - ◆ **Optimized speed enforcement**

Why CBTC?


Benefits

- ◆ **Improved reliability / Reduced future costs**
 - ◆ **Elimination of track circuits for train detection**
 - ◆ **Simplified design / reduction in equipment**
 - ◆ **Use of “commercial off-the-shelf” (COTS) equipment**

CBTC Block Diagram



Babylon to Montauk Project



Existing Physical Characteristics

- ◆ **78 miles**
 - ◆ **13 miles double track with single direction automatic block signaling (ABS), no cab signals**
 - ◆ **65 miles single track with manual block (dark)**
- ◆ **Four interlockings**
- ◆ **98 grade crossings with active warning devices**
- ◆ **16 Stations**
- ◆ **Class 4 track (80 MPH)**

Existing Rolling Stock

- ◆ **23 DE-30 diesel locomotives**
- ◆ **23 DM-30 dual-mode locomotives**
- ◆ **23 C-3 cab cars**
- ◆ **101 C-3 coaches**
- ◆ **20 conventional locomotives**
 - ◆ **LIRR work trains**
 - ◆ **New York & Atlantic**

Existing Service Levels

◆ Trains

Territory	Daily Trains (approx.)		
	Total	Pass'gr	Other
Babylon to Patchogue (PD)	64	58	6
Patchogue (PD) to Speonk (SK)	38	34	4
Speonk (SK) to Montauk (MY)	24	22	2

Why Babylon to Montauk?

- ◆ **Primarily “dark” territory / manual block operation**
 - ◆ **Opportunity for significant safety improvement.**
 - ◆ **Opportunity for improvement in operational capacity and flexibility.**
 - ◆ **No broken rail protection east of Patchogue.**
- ◆ **Maximum authorized speed is 65 MPH.**
 - ◆ **Due to fixed crossing approaches.**
- ◆ **Existing systems are obsolete.**

Babylon to Montauk CBTC Goals

- ◆ **Provide a complete stand-alone CBTC system that addresses LIRR needs.**
 - ◆ **Enhance suitability to support and improve service.**
- ◆ **Establish a CBTC standard for future system-wide implementation.**
- ◆ **Secure FRA approval.**

Babylon to Montauk CBTC Scope

- ◆ **Provide CBTC train separation.**
 - ◆ Positive stop
 - ◆ Speed restriction enforcement
- ◆ **Eliminate track circuits for train detection.**
- ◆ **Interlockings**
 - ◆ Rehabilitate three.
 - ◆ Expand and rehabilitate one.
 - ◆ Add seven.

Babylon to Montauk CBTC Scope

- ◆ **Grade crossings**
 - ◆ **Rehabilitate 98.**
 - ◆ **Add active warning devices to two.**
 - ◆ **Provide constant warning times at all 100.**
- ◆ **Provide for the movement of unequipped or “CBTC-failed” trains.**
- ◆ **Provide remote control capability.**
 - ◆ **Temporarily from Babylon Tower.**
 - ◆ **Long-term from new Jamaica Central Control.**

Babylon to Montauk CBTC Scope


- ◆ **Evaluate broken rail solution in long term.**
 - ◆ **Not an inherent part of current CBTC technology.**
 - ◆ **Allow for several years of technical development for more positive and cost effective protection.**
 - ◆ **No insulated joints or impedance bonds.**
- ◆ **Remove existing systems.**
 - ◆ **Track circuits**
 - ◆ **Wayside signals**
 - ◆ **Line and power cables**

Babylon to Montauk Suitability

Existing:



After CBTC:



Babylon to Montauk CBTC Project Plan

- ◆ **Establish multi-disciplinary internal CBTC working group and steering committee.**
 - ◆ **Fosters cooperation and quick decisions.**
- ◆ **Develop general technical requirements.**
- ◆ **Establish a project partnering team.**
 - ◆ **LIRR**
 - ◆ **Vendor**
 - ◆ **FRA**
 - ◆ **Peer organizations**
 - ◆ **Labor organizations**

Babylon to Montauk CBTC Project Plan

- ◆ **Issue RFI.**
- ◆ **Prepare specifications based on general technical requirements and RFI responses.**
- ◆ **Issue RFP for design/furnish contract.**
- ◆ **Evaluate proposals and award.**

Babylon to Montauk CBTC Project Plan

- ◆ **Five-phase field implementation**
 - ◆ **Phase “0” (pre-CBTC)**
 - ◆ **Infrastructure renewal**
 - ◆ **Temporary conventional interlocking control**
 - ◆ **Temporary absolute block operation via existing track circuits**
 - ◆ **Phases 1 & 2**
 - ◆ **Train separation**
 - ◆ **Speed enforcement**
 - ◆ **Employee training**

Babylon to Montauk CBTC Project Plan

- ◆ **Five-phase field implementation**
 - ◆ **Phases 3 & 4**
 - ◆ Interlocking control by CBTC
 - ◆ Crossing control
 - ◆ Employee training
- ◆ **Interoperability specification**
 - ◆ Allow for future competition.

Babylon to Montauk CBTC Project Plan

◆ Territory phasing


- ◆ Phases “0”, 1 & 3: Patchogue (PD) to Speonk (SK) only
- ◆ Phases 2 & 4: Babylon (BY) to Montauk (MY)

Babylon to Montauk CBTC Budget Management

- ◆ **Total available funding is \$27.4 Million.**
 - ◆ **Connected to project phases.**
 - ◆ **Each will be bid individually.**
- ◆ **Other available funds**

Babylon to Montauk CBTC

Schedule & Progress



Next Steps

- ◆ **Continue outreach.**
 - ◆ **FRA**
 - ◆ **Outline for 236-H RSPP & PSP**
 - ◆ **Peer reviews**
- ◆ **Continue Phase “0”.**
 - ◆ **Design**
 - ◆ **Construction**
- ◆ **Evaluate RFI responses.**
- ◆ **Develop specification.**
- ◆ **Issue RFP.**

Next Steps

- ◆ **Finalize scope and phasing.**

Questions